



THE  
PRESIDENTIAL  
TOWER  
★★★★★



**The Presidential Tower**  
Construction Update June 2018



**The Presidential Tower**

No. 8, Marketing Office, Yeshwanthpur, Near Yeshwanthpur Metro Station,  
Bangalore – 560 022, Ph. No: +91 80 2347 9536

[www.cntcindiaprojects.com](http://www.cntcindiaprojects.com)

Dear Patron,

Greetings from **CNTC!!**

We are happy to share the latest project update of **The Presidential Tower**.

### Summary

1. **Podium Slab Drive way reinforcement work near B-Wing under progress**
2. **Podium Slab Drive way concreting work near B-Wing finished**
3. **A-Wing & B Wing Ramp Slab curing process**
4. **A-Wing First floor column form work under progress**
5. **Between A-Wing & B Wing column reinforcement work in progress**
6. **Retaining wall earth filling work in progress**
7. **A-Wing reinforcement work in progress**
8. **Top View as on 25<sup>th</sup> June 2018**
9. **Construction Progress Chart**
10. **Special Visit from Vice Chairman of CNTC World Wide**

**The Presidential Tower RERA approval number is PRM/KA/RERA/1251/309/PR/171014/000565.**

The latest pictures of the progress at site that will give you an insight into the actual work that has been accomplished in the last one month.

**1. Podium Slab Drive way reinforcement work near B-Wing under progress**



**2. Podium Slab Drive way concreting work near B-Wing finished**





### 3. A-Wing & B Wing Ramp Slab curing process



### 4. A-Wing First floor column form work under progress





**5. Between A-Wing & B Wing column reinforcement work in progress**



**6. Retaining wall earth filling work in progress**





**7. A-Wing reinforcement work in progress**



**8. Top View as on 25<sup>th</sup> June 2018**





## 9. Construction Progress Chart

序号 No	工程项目 Project	开始时间 Starting Time dd/mm/yy	完成时间 Complete Time dd/mm/yy	施工时间 Construction Time	2017					2018														
					7	8	9	10	11	12	1	2	3	4	5	6	7	8	9	10	11	12		
1	基础工程 Foundation Construction	土方 Earthwork	15/07/2018	16/08/2018	397	[Gantt bar from July 2017 to August 2018]																		
		基础 Foundation	01/08/2017	27/08/2018	391	[Gantt bar from August 2017 to August 2018]																		
		地下室 Basement	15/08/2017	31/10/2019	807	[Gantt bar from August 2017 to October 2019]																		
2	主体工程 Structural Work	6M以下 Below 6m	01/05/2018	15/08/2018	106	[Gantt bar from May 2018 to August 2018]																		
		标准层 Typical Floor	16/08/2018	15/09/2019	395	[Gantt bar from August 2018 to September 2019]																		
		46-49层 46-49 Floor	16/08/2019	06/12/2019	81	[Gantt bar from August 2019 to December 2019]																		
		屋頂工程 Roofing works	06/12/2019	15/02/2020	71	[Gantt bar from December 2019 to February 2020]																		

The Project is on schedule as per the forecasted construction plan

### Special Visit From Vice Chairman of CNTC World Wide





We value your trust in CNTC and thank you for your support.

With best wishes,  
CNTC

### Did You Know?

In the late 1800's, a building had to be at least ten storey's tall to be a **skyscraper**. The world's first skyscraper, built in 1885, was the **Home Insurance Building in Chicago, Illinois**, which stood **at 42 meters or 138 feet and was 10 storey's**.



#### WELCOME TO THE WORLD OF INSIGNIA

The referral program at CNTC India Projects. Unlike normal referral programs, we understand what drives our patrons? What is important to them and what is not.

Sometime money is not a motivator, and that's exactly is the case with our upscale buyers. Hence we went ahead and devised a referral plan which gives our buyers an experience of a lifetime along with a substantial amount of cash if we convert their referrals into sales.